

APPENDIX 2

SEASIDE ROAD STREET IMPROVEMENTS

Draft Programme

| ACTIVITY | DEADLINE | COMPLETED ? |
|--|----------------------|-------------|
| 1 st draft scheme for internal consultation | Early Jan 2002 | Ö |
| Initial public consultation to establish the main problems and issues on the street. | End of March 2002 | Ö |
| Scheme revised following initial public consultation. | April/May/June 2002 | Ö |
| Informal consultation with Seaside Road Regeneration Group, English Heritage, East Sussex County Council and key members | By June 2002 | Ö |
| Draft design and costings ready for Cabinet | End June 2002 | Ö |
| Draft Cabinet report ready | 10 July 2002 | Ö |
| Cabinet meeting | 1 August 2002 | |
| Scheme ready for public consultation | End Sept 2002 | |
| Public consultation (3 weeks) | October 2002 | |
| | | |

| | | |
|---|--|--|
| Scheme revised following consultation | November/ December 2002 | |
| Final scheme to Cabinet | 6 February 2003 | |
| Approved scheme out to tender | May 2003 | |
| Contract awarded | Early July 2003 | |
| Implementation on site (The phasing of the works, either side of Christmas 2003, is being proposed in order to cause the least serious disruption to the seasonal trade of Seaside Road businesses). | Phase 1 : September to November 2003 Phase 2 : January to February 2004 | |
| Completion | End of February 2004 | |
| Receipted accounts submitted for payment | End March 2004 | |