Line No.	Scheme	Total Scheme Approved	Total Scheme spend to 31 Mar 2017	Scheme Spend 2017-18 to Q3	Approved Allocation 2017-18	Revised Allocation 2017-18	Approved Allocation 2018-19	Revised Allocation 2018-19	- Allocation 2019-20	- Allocation 2020-21	Q3 Variance to revised allocation	Funding	Comments
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
1	HOUSING REVENUE ACCOUNT												
2	Major Works	Ongoing	17,599	2,154	5,167	5,167	4,250	4,250	4,344	4,398	- 3,013	EBC	On target to complete in 2017-18
3	Environmental Improvements	Onaoina	263	8	40	40	40	40	-	-		EBC	Planned to complete in 2017-18
4	Riverbourne House Conversion	262	-	-	262	-	-	262	-		-	EBC	Works planned for 2018-19
5	Managed by Eastbourne Homes	Ongoing	17,862	2,162	5,469	5,207	4,290	4,552	4,344	4,398	- 3,045		
6	Other Schemes												
7	New Build Phase 2	4,217	1,190	1,195	2,925	1,375	-	1,652	-	-	- 180	EBC/Grant	On target to complete in 2018-19
8	Empty Homes Prog Ph2	1,650	1,124	190	526	526	-	-	-	-	- 336	EBC/Grant	Practically complete
9	Total HRA		20,176	3,547	8,920	7,108	4,290	6,204	4,344	4,398	- 3,561		
10	COMMUNITY SERVICES										-		
	Memorial Safety Cems	40	6	9	34	9	-	25	-	-	-	EBC	Planned works in 2017-18 completed. Balance re-profiled to 2018-19
	Digitalise Burial Records	10	-	-	10	-	-	10	-	-		EBC	Re-profiled to 2018-19
13	Ocklynge Cemetery Chapel	150	80	-	70	-	-	70	-		-	EBC	Re-profiled to 2018-19
14	Main Chapel Refurb - Phase 2	26	9	13	17	14	-	3	-	-	- 1	EBC	Planned works in 2017-18 completed. Balance re-profiled to 2018-19
15	Crematorium Improvements	124	-	-		-	124	124	-		-		New 2018-19 Scheme
16	Disabled Facilities Grants	Ongoing	3,898	487	2,169	669	1,200	2,700	1,200	-	- 182	Grant	On target to complete 2017-18 with some allocation re-profiled to 2018-19
17	BEST Grant (housing initiatives)	Ongoing	1,936	20	159	29	117	247	-	-	- 9	Grant	On target to complete 2017-18 with some allocation re-profiled to 2018-19
18	Acquisition of Land & Property	2,354	-	-	2,380	-	-	2,354	-	-	-	EBC	Schemes under investigation
19	Contaminated Land	185	114	31	71	31	-	40	-	-	-	Grant	Planned works for 2017-18 completed. Balance re-profiled to 2018-19
20	Coast Defences Beach Management	Ongoing	5,605	195	248	268	300	300	300	300	- 73	Grant	On target to complete 2017-18
	Cycling Strategy	41	-	-	41	-	-	41	-	-	-		ESCC are progressing the Cycling & Walking Strategy for the Borough. Allocation re-profiled to 2018/19.
22	Play Area Sovereign Harbour	27	-	-	27	-	-	27	-	-	-	S106	Re-profiled to 2018-19
23	Terminus Road Improvements	500	-	-	500	-	-	500	-	-	-	EBC	Re-profiled to 2018-19.
	Sov Harbour Community Centre	1,600	371	332	1,229	1,229	-	-	-	-	- 897	EBC/S106 /Grant	On target to complete early 2018-19
	Bodiam Cres Play Area Path	20 50	18	-	2	-	-	-	-	-	-	EBC	Complete
	Shinewater Skate Park Seaside rec - Play Equipment	50 120	- 9	49 111	50 111	49 111	-	1	-	-	-	EBC EBC	Complete. Balance is for retention
	Motcombe Pond	50	46	6	4	5	-	-	-	-	1	EBC	Complete
29	Hampden Park - Improvements (Green Flag)	50	15	32	35	32	-	2	-	-	-	EBC	Main works completed
30	Old Town Rec Improvements (Green Flag)	25	14	9	11	9	-	3	-	-	-	EBC	Main works completed

Line No.	Scheme	Total Scheme Approved	Total Scheme spend to 31 Mar 2017	Scheme Spend 2017-18 to Q3	Approved Allocation 2017-18	Revised Allocation 2017-18	Approved Allocation 2018-19	Revised Allocation 2018-19	- Allocation 2019-20	- Allocation 2020-21	Q3 Variance to revised allocation	Funding	Comments
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
31	Seaside Rec - all weather path	50	28	21	22	21	-	2	-	-	-	EBC	Main works completed
32	Signage Re-branding (Parks & Open Spaces)	30	-	4	30	10	-	20	-	-	- 6	EBC	Works ongoing. Some initial delays whilst the new branding was deliberated and agreed. Some budget re-profiled to 2018-19
33	Tugwell Park - all weather path (Phase 1 & 2)	50	37	13	13	13	-	-	-	-	-	EBC	Works completed
34	Car Parking Machines	92	67] -	5	-	25	25	-	-	-	EBC	2017-18 Works completed
35	Public Conveniences Beachy Head	40	39	-	1	-	-	-	-	-	-	EBC	Works completed
36	Public Conveniences Green St	40	37	-	3	-	-	-	-	-	-	EBC	Works completed
37	Shinewater Park - Scoping	20	-	-	20	-	-	20	-	-	-	EBC	Re-profiled to 2018-19
38	Air Quality Monitoring Equipment	31	2	28	28	28	-	-	-	-	-	EBC	Completed within allocation
39	Helen Gardens Play Equip	40	-	-	40	-	-	40	-	-	-		Works ordered. Some delay by supplier. Works expected May 2018
40	Chiltern Close Play Equip	25	-	-	25	-	-	25	-	-	-	EBC	Works ordered. Works expected May 2018
41	Oak Tree Lane Play Equip	35	-	-	-	-	35	35	-	-	-	EBC	2018-19 Allocation
42	Mulberry Close Play Equip	30	-	-	-	-	-	- 50	30	-	-	EBC	2019-20 Allocation
43	Lower Holywell Public Con	50		-	50	-		50			-	EBC	Works planned for early 2018-19.
44 45	Redoubt Public Convenience Green Street Disabled Toilet	40 31	- 25	-	40 6	-		40			-	EBC EBC	Allocation re-profiled.
45	Green Street Disabled Tollet		25	-	0	-							Works completed
46	Refurbishment of Public Facilities	81	-	-	-	-	81	81	-	-	-	EBC	New 2018-19 scheme
	Total Community Services	1	12,356	1,360	7,451	2,527	1,882	6,785	1,530	300	- 1,167		
47		*		;			1,002						
47	TOURISM & LEISURE						1,002						
	Volleyball Court	25	7	-	18	-	-	18	-			EBC	Re-profiled to 2018-19.
48 49 50	Volleyball Court Sports Park Flood Lights	25 30	7		30		-	18 30	- -	- -		EBC/Ext	Re-profiled to 2018-19.
48 49 50 51	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts	265			30 23		- - -	18 30 23	- - - -		- - -	EBC/Ext EBC/Ext	Re-profiled to 2018-19. Re-profiled to 2018-19.
48 49 50 51 52	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning	265 60	7 - 242 -		30 23 60	- - - 20		18 30 23 40	- - - - -		- 20	EBC/Ext EBC/Ext EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered.
48 49 50 51 52 53	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber	265 60 20	7 		30 23 60 20		- - - - - - -	18 30 23 40 2	- - - - - -		- - - 20 - 18	EBC/Ext EBC/Ext EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19.
48 49 50 51 52	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning	265 60	7 		30 23 60	- - - 20		18 30 23 40	- - - - - - - - - -		- - - 20 - 18	EBC/Ext EBC/Ext EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered.
48 49 50 51 52 53 54 55	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform	265 60 20 500 500	7 		30 23 60 20 500 50	- - - 20		18 30 23 40 2 500 50	- - - - - - - - -		- - - 20 - 18 -	EBC/Ext EBC/Ext EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19.
48 49 50 51 52 53 54	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal	265 60 20 500	7 		30 23 60 20 500	- - - 20		18 30 23 40 2 500	- - - - - - - - -		- - - 20 - 18 -	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19
48 49 50 51 52 53 54 55	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform	265 60 20 500 500	7 	- - - - - - 102	30 23 60 20 500 50	- - - 20		18 30 23 40 2 500 50			- - - 20 - 18 - - -	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being
48 49 50 51 52 53 54 55 55 56	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts	265 60 20 500 50 20 20 90	7 	- - - - - 102 37	30 23 60 20 500 500 50 20	- - 20 18 - - -		18 30 23 40 2 500 50			- 20 - 18 	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for
48 49 50 51 52 53 54 55 55 56 57	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms	265 60 20 500 50 20			30 23 60 20 500 500 20 90	- - 20 18 - - - 90		18 30 23 40 2 500 50 20 - - 50 13,030	- - - - - - - - - - - - - - - - - - -		- 20 - 18 	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19. On target to complete 2017-18
48 49 50 51 52 53 54 55 55 56 57 58	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park	265 60 20 500 20 20 90 120 24,280 200		37	30 23 60 20 500 50 20 20 90 90 50 3,230 3,230	- - 20 18 - - - 90 50		18 30 23 40 2 500 50 20 - - 50 13,030	- - - - - - - - - - - - - - - - - - -		- 20 - 18 	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19
48 49 50 51 52 53 54 55 56 57 58 59 60 61	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park Sovereign Centre Skate Park Changing Places	265 60 20 500 20 20 90 120 24,280 200 69		37	30 23 60 20 500 50 20 50 20 90 90 50 3,230 - - -	- - 20 18 - - - 90 50		18 30 23 40 2 500 500 50 20 - 50	- - - - - - - - - - - - - - - - - - -		- 20 - 18 	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19 On target to complete 2017-18 Initial planning work in progress. Initial planning work in progress.
48 49 50 51 52 53 54 55 56 57 58 59 60	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park Sovereign Centre Sovereign Centre Skate Park	265 60 20 500 20 20 90 120 24,280 200		37 410 -	30 23 60 20 500 50 20 20 90 90 50 3,230 3,230	- - 20 18 - - - 90 50 500 -		18 30 23 40 2 500 50 20 - 13,030 200	- - - - - - - - - - - - - - - - - - -		- 20 - 18 12 - 13 - 90 3	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19 On target to complete 2017-18 Initial planning work in progress. Initial planning work in progress.
48 49 50 51 52 53 54 55 56 57 58 59 60 61	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park Sovereign Centre Skate Park Changing Places	265 60 20 500 20 20 90 120 24,280 200 69		37 410 -	30 23 60 20 500 50 20 50 20 90 90 50 3,230 - - -	- - 20 18 - - - - 90 500 500 500		18 30 23 40 2 500 50 50 20 - 13,030 200 -	- - - - - - - - - - - 10,480 - - - - - - - - - - - - - - - - - - -		- 20 - 18 12 - 13 - 90 3	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19 On target to complete 2017-18 Initial planning work in progress. Initial planning work in progress.
48 49 50 51 52 53 54 55 56 57 58 59 60 61 62	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park Sovereign Centre Sovereign Centre Skate Park Changing Places Wash Down - Devonshire Park	265 60 20 500 50 20 90 120 24,280 200 69 20		37 410 -	30 23 60 20 500 50 20 90 90 50 3,230 - 69 20	- - 20 18 - - - - 90 500 500 500		18 30 23 40 2 500 50 20 - - 50 13,030 200 - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -		- 20 - 18 12 - 13 - 90 3	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19. On target to complete 2017-18 Initial planning work in progress. Initial planning work in progress. Completed Works due to start February 2018 Re-profiled to 2018-19. Waiting release
48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 63 64	Volleyball Court Sports Park Flood Lights Re-surface Tennis Courts ILTC - Air Conditioning Redoubt - Stair Climber Colonnade Removal Redoubt - Asphalt Gun Platform HPSC - Changing Rooms 5 Iconic Beach Huts Equipment at Devonshire Park Sovereign Centre Sovereign Centre Skate Park Changing Places Wash Down - Devonshire Park Seafront Van	265 60 20 500 20 90 120 24,280 24,280 200 69 200 13		37 410 - - - -	30 23 60 20 500 50 20 90 50 3,230 - 69 20 13	- - 20 18 - - - - 90 50 500 - 69 20 -		18 30 23 40 2 500 50 20 - - 50 13,030 200 - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -		- 20 - 18 12 - 13 - 90 3	EBC/Ext EBC/Ext EBC EBC EBC EBC EBC EBC EBC EBC EBC EBC	Re-profiled to 2018-19. Re-profiled to 2018-19. Options being considered. Re-profiled to 2018-19. Works expected January 2019 Re-profiled to 2018-19. Works planned for early 2018-19 2 huts completed. Additional costs for disabled access. Further huts being considered for 2018-19 On target to complete 2017-18 Initial planning work in progress. Initial planning work in progress. Completed Works due to start February 2018 Re-profiled to 2018-19. Waiting release of Ford's new electric/hybrid van

Line No.	Scheme		Total Scheme spend to 31 Mar 2017	Scheme Spend 2017-18 to Q3	Approved Allocation 2017-18	Revised Allocation 2017-18	Approved Allocation 2018-19	Revised Allocation 2018-19	- Allocation 2019-20		Q3 Variance to revised allocation		Comments
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
67	Total Tourism & Leisure		539	656	4,228	802	10,620	14,046	10,480	-	- 146		
68	CORPORATE SERVICES												
	Carbon Reduction Works	434	172	50	262	50	-	212	-	-	-	EBC	Options for heating at 1 Grove Road being considered
70	Invest to Save	Ongoing		-	15	-	80	80	80	80	-	EBC	Available for schemes to be identified Programme complete. Remaining
71	Future Model Phase 2	3,535	3,535	-	126	-	-	-	-	-	-	EBC	allocation transferred to IT Block
72	Investment Capital	5,600	1,150	85	4,450	85	-	4,365	-	-	-	External	Schemes to be identified
73	IT - Block Allocation	Ongoing	561	364	517	517	175	301	175	175	- 153	EBC	On target to complete planned works in 2017-18
74	EHIC - Loan (Gowland Ct)	1,850	1,835	-	15	-	-	15	-	-	-	EBC	Property purchased 26.11.15. Full loan for works not yet drawn down
75	EHIC - Revolving Credit	250	-	35	185	100	-	150	-	-	- 65	EBC	Available for drawdown as required
76	EHIC - Loan Facility (EBC sales)	4,173	450	643	3,723	678	-	3,045	-	-	- 35	EBC	Further schemes to be identified
77	EHIC - Loan Facility (Private Properties)	5,000	490	1,644	2,010	2,004	1,250	1,255	1,250	-	- 360	EBC	Further properties to be identified
-	EHIC - new mixed tenure homes	20,000	-	-	2,000	-	6,000	8,000	6,000	6,000	-	EBC	Schemes to be identified
	EHIC - Victoria Mansions	4,035	2,960	100	1,075	105	-	970	-	-	- 5	EBC	Completed. Works due 2018-19
80	Aspiration Homes - Loan Northbourne Rd	1,700	-	-	1,000	30	700	1,670	-	-	- 30	EBC	Purchase completed Dec 2017. Loan drawdowns expected 2018-19
81	Aspiration Homes - Facility	8,300	-	-	-	-	2,300	2,300	3,000	3,000	-	EBC	Schemes to be identified
l	Bedfordwell Road - Land	3,100	1,604	141	1,495	196	-	1,300	-	-		EBC	Plans submitted. Determination due March 2018.
83	Hampden Retail Park	18,840	35	18,815	18,806	18,806			-			EBC	Completed April 2017 Initial planning underway. Works to
	HPK Retail Refurbishment	9,000	-	72	1,000	150	4,000	4,850	4,000	-		EBC	start 2018-19
	Buccaneer Pub	1,800	-	1,586	1,800	1,700	-	100	-	-	- 114 316	EBC	Completed
	JTP Programme Office Mayor's Car	6,878 20	2,296	1,859 18	1,143 20	1,543 18	1,720	1,319	1,720	-	- 310	EBC	Planned works on schedule. Completed
	Total Corporate Services		15,088	25,412	39,642	25,982	16,225	29,932	16,225	9,255	- 570		
	Asset Management				55/012	20,502	10/220		10/220		5/0		
	Devonshire Park Project	49,600	6,064	8,769	17,744	14,600	16,877	25,621	2,994	321	- 5,831	EBC/Ext	See separate Cabinet report
91	Eastbourne Downs Golf Course Improvements	26	-	-	-	26	-	-	-	-	- 26	EBC	Asbestos removal to be completed 2017- 18
92 93	Royal Hippodrome Theatre	127 20		-	127 20	-		20				EBC EBC	No longer progressing
	Town Hall Community Hub			-		-			-		-		Options being considered Works being planned to bring property
	The Point - improvements	20	-	12	20	12	-	8	-	-	-	EBC	up to acceptable standard
	Towner - improvements Asset Management - Block	75		-	-	75			-	-		EBC	Detailed investigations in progress Block allocation available in accordance
96	Allocation	Ongoing	-	-	286	339	500	500	500	500	- 339	EBC	with identified priorities
97	Total Asset Management		6,064	8,781	18,197	15,052	17,377	26,149	3,494	821	- 6,271		
98	Grant Funded Schemes												
	Wish Tower Restaurant	1,800	75	-	1,725	75	-	1,650	-	-	- 75	Grant	Works planned to start Sep 2018

Appendix 4

Line No.	Scheme	Scheme Approved	Total Scheme spend to 31 Mar 2017	Scheme Spend 2017-18 to Q3	Approved Allocation 2017-18	Revised Allocation 2017-18		Revised Allocation 2018-19	- Allocation 2019-20		Q3 Variance to revised allocation		Comments
		£000	£000	£000	£000	£000	£000	£000	£000	£000	£000		
100	Statue Sculpture Installation	22	1	-	21	21	-	-	-	-	- 21	Grant	Planned to complete in 2017-18
101	Total Grant Funded Schemes		76	-	1,746	96	-	1,650	-	-	- 96		
102	General Fund Total		34,123	36,209	71,264	44,459	46,104	78,562	31,729	10,376	- 8,250	-19%	
103	HRA Total		20,176	3,547	8,920	7,108	4,290	6,204	4,344	4,398	- 3,561	-50%	
104	<u>Grand Total</u>]	<u>54,299</u>	<u>39,756</u>	80,184	51,567	<u>50,394</u>	<u>84,766</u>	<u>36,073</u>	<u>14,774</u>	- 11,811	-23%	