THE CAPITAL PROGRAMME 2021/2022 - HRA					APPENDIX 2b
SUMMARY	Original Programme 2021/22	B/F 2020/21	Other Variations 2021/22	Revised Programme 2021/22	Q3 Inc Comm Expenditure 2021/22
HRA HOUSING CAPITAL PROGRAMME	£	£	£	£	£
Buy-back of RTB Properties	-	-	-	-	
New Acquisitions & New Build	18,812,000	4,656,531	(6,247,736)	17,220,795	
Fort Road New Housing Development	-	29,215	33,701	62,916	62,916
Saxonbury Redevelopment	-	545,339	64,756	610,095	610,096
Old Hamsey Lakes Development	-	-	30,553	30,553	30,553
Newhaven Old Police Station Development	-	7,183	6,047,157	6,054,340	32,899
Newhaven Old Fire Station Development	-	-	12,061	12,061	12,061
Long Park Corner, Ditchling Development	-	-	21,660	21,660	21,660
Construction (Lewes Infills)	-	-	-	-	
Construction (Lynchetts)			5,392	5,392	5,392
Oakfield House (Plumpton Green)	-	1,417,109	-	1,417,109	1,366,769
Harrison Road (Refurbishment)	-	-	21,680	21,680	21,679
Meridian Court (Peacehaven)	-	105,682	-	105,682	
Mill Road, Broyle Close and Kiln Road	-	-	10,776	10,776	10,776
Improvements to Stock (Block Allocation)	4,554,000	-	(4,554,000)	-	2,748,014
Improvements to Stock (Block Allocated- for approval)	-	-	4,554,000	4,554,000	
Disabled Adaptations	415,000	-	-	415,000	630
Recreation & Play Areas	50,000	18,460	-	68,460	1,485
TOTAL HRA HOUSING INVESTMENT CAPITAL PROGRAMME	23,831,000	6,779,519	-	30,610,519	4,924,931
GENERAL FUND HOUSING CAPITAL PROGRAMME					
Private Sector Housing Support	135,000	_	_	135,000	11,022
Mandatory Disabled Facilities Grants	1,001,000	_	_	1,001,000	· · · · · · · · · · · · · · · · · · ·
TOTAL GENERAL FUND HOUSING INVESTMENT CAPITAL PROGRA	1,136,000	-	-	1,136,000	
LHIC - Loans for Delivery of Mixed Tenure Homes		2,498,935	(2.407.025)	1.000	1.000
LHIC/Aspiration Homes - Loans to facilitate delivery of new homes	2,550,000	13,242,293	(2,497,935) (13,242,293)	2,550,000	,
TOTAL LOANS TO HOUSING COMPANIES	2,550,000	15,741,228	(15,740,228)	2,550,000 2,551,000	
TOTAL HOUSING	27,517,000	22,520,747	(15,740,228)	34,297,519	7,311,202